

Hale Kulanui

PLUMBING PROJECT SCHEDULE

DATE OF SCHEDULE: 3-2-17

Unit Number	Pre-Con Dates	Pre-con time	Start Date/Asbestos	Water Shutoffs	Plumbing Start	Plumbing End	Drywall Start	Drywall/ Paint End	Substantial Completion	Tentative # Information Session
<p>* Please note these dates and shut offs may be subject to change * The water shutoff times are only during hours of operation 8:30am - 6:00pm.</p>										
Mobilization							n/a	n/a	3/10/2017	1
Valve Replacement					3/13/2017	3/17/2017	n/a	n/a	3/17/2017	1
2701			3/17/2017	3/17 - 4/12	3/20/2017	3/21/2017	3/22/2017	3/24/2017	3/30/2017	1
2708			3/17/2017	3/17 - 4/12	3/20/2017	3/21/2017	3/22/2017	3/24/2017	3/30/2017	1
2601			3/21/2017	3/17 - 4/12	3/22/2017	3/23/2017	3/24/2017	3/29/2017	4/3/2017	1
2608			3/21/2017	3/17 - 4/12	3/22/2017	3/22/2017	3/24/2017	3/29/2017	4/3/2017	1
2501			3/23/2017	3/17 - 4/12	3/24/2017	3/28/2017	3/29/2017	3/31/2017	4/5/2017	1
2508			3/23/2017	3/17 - 4/12	3/24/2017	3/28/2017	3/29/2017	3/31/2017	4/5/2017	1
2401			3/24/2017	3/17 - 4/12	3/28/2017	3/29/2017	3/30/2017	4/3/2017	4/6/2017	1
2408			3/24/2017	3/17 - 4/12	3/28/2017	3/29/2017	3/30/2017	4/3/2017	4/6/2017	1
2301	3/13/2017	9:00 AM	3/24/2017	3/17 - 4/12	3/28/2017	3/29/2017	3/30/2017	4/3/2017	4/6/2017	1
2308	3/13/2017	9:30 AM	3/24/2017	3/17 - 4/12	3/28/2017	3/29/2017	3/30/2017	4/3/2017	4/6/2017	1
2201	3/13/2017	10:00 AM	3/28/2017	3/17 - 4/12	3/29/2017	3/30/2017	3/31/2017	4/4/2017	4/7/2017	1
2208	3/13/2017	10:30 AM	3/28/2017	3/17 - 4/12	3/29/2017	3/30/2017	3/31/2017	4/4/2017	4/7/2017	1
2101	3/14/2017	9:00 AM	3/28/2017	3/17 - 4/12	3/29/2017	3/30/2017	3/31/2017	4/4/2017	4/7/2017	1
2108	3/14/2017	9:30 AM	3/28/2017	3/17 - 4/12	3/29/2017	3/30/2017	3/31/2017	4/4/2017	4/7/2017	1
2001	3/14/2017	10:00 AM	3/29/2017	3/17 - 4/12	3/30/2017	3/31/2017	4/3/2017	4/7/2017	4/10/2017	1
2008	3/14/2017	10:30 AM	3/29/2017	3/17 - 4/12	3/30/2017	3/31/2017	4/3/2017	4/7/2017	4/10/2017	1
1901	3/15/2017	9:00 AM	3/29/2017	3/17 - 4/12	3/30/2017	3/31/2017	4/3/2017	4/7/2017	4/10/2017	1

Hale Kulanui

PLUMBING PROJECT SCHEDULE

DATE OF SCHEDULE: 3-2-17

Unit Number	Pre-Con Dates	Pre-con time	Start Date/Asbestos	Water Shutoffs	Plumbing Start	Plumbing End	Drywall Start	Drywall/ Paint End	Substantial Completion	Tentative # Information Session
<p>* Please note these dates and shut offs may be subject to change * The water shutoff times are only during hours of operation 8:30am - 6:00pm.</p>										
1908	3/15/2017	9:30 AM	3/29/2017	3/17 - 4/12	3/30/2017	3/31/2017	4/3/2017	4/7/2017	4/10/2017	1
1801	3/15/2017	10:00 AM	3/30/2017	3/17 - 4/12	3/31/2017	4/3/2017	4/4/2017	4/6/2017	4/11/2017	
1808	3/15/2017	10:30 AM	3/30/2017	3/17 - 4/12	3/31/2017	4/3/2017	4/4/2017	4/6/2017	4/11/2017	
1701	3/16/2017	9:00 AM	3/30/2017	3/17 - 4/12	3/31/2017	4/3/2017	4/4/2017	4/6/2017	4/11/2017	
1708	3/16/2017	9:30 AM	3/30/2017	3/17 - 4/12	3/31/2017	4/3/2017	4/4/2017	4/6/2017	4/11/2017	
1601	3/16/2017	10:00 AM	3/31/2017	3/17 - 4/12	4/3/2017	4/4/2017	4/5/2017	4/7/2017	4/12/2017	
1608	3/16/2017	10:30 AM	3/31/2017	3/17 - 4/12	4/3/2017	4/4/2017	4/5/2017	4/7/2017	4/12/2017	
1501	3/17/2017	9:00 AM	3/31/2017	3/17 - 4/12	4/3/2017	4/4/2017	4/5/2017	4/7/2017	4/12/2017	1
1508	3/17/2017	9:30 AM	3/31/2017	3/17 - 4/12	4/3/2017	4/4/2017	4/5/2017	4/7/2017	4/12/2017	1
1401	3/17/2017	10:00 AM	4/3/2017	3/17 - 4/12	4/4/2017	4/5/2017	4/6/2017	4/10/2017	4/13/2017	1
1408	3/17/2017	10:30 AM	4/3/2017	3/17 - 4/12	4/4/2017	4/5/2017	4/6/2017	4/10/2017	4/13/2017	1
1201	3/20/2017	9:00 AM	4/3/2017	3/17 - 4/12	4/4/2017	4/5/2017	4/6/2017	4/10/2017	4/13/2017	1
1208	3/20/2017	9:30 AM	4/3/2017	3/17 - 4/12	4/4/2017	4/5/2017	4/6/2017	4/10/2017	4/13/2017	1
1101	3/20/2017	10:00 AM	4/4/2017	3/17 - 4/12	4/5/2017	4/6/2017	4/7/2017	4/11/2017	4/14/2017	1
1108	3/20/2017	10:30 AM	4/4/2017	3/17 - 4/12	4/5/2017	4/6/2017	4/7/2017	4/11/2017	4/14/2017	1
1001	3/21/2017	9:00 AM	4/4/2017	3/17 - 4/12	4/5/2017	4/6/2017	4/7/2017	4/10/2017	4/14/2017	1
1008	3/21/2017	9:30 AM	4/4/2017	3/17 - 4/12	4/5/2017	4/6/2017	4/7/2017	4/10/2017	4/14/2017	1
901	3/21/2017	10:00 AM	4/5/2017	3/17 - 4/12	4/6/2017	4/7/2017	4/10/2017	4/12/2017	4/17/2017	1
908	3/21/2017	10:30 AM	4/5/2017	3/17 - 4/12	4/6/2017	4/7/2017	4/10/2017	4/12/2017	4/17/2017	1

Hale Kulanui

PLUMBING PROJECT SCHEDULE

DATE OF SCHEDULE: 3-2-17

Unit Number	Pre-Con Dates	Pre-con time	Start Date/Asbestos	Water Shutoffs	Plumbing Start	Plumbing End	Drywall Start	Drywall/ Paint End	Substantial Completion	Tentative # Information Session
<p>* Please note these dates and shut offs may be subject to change * The water shutoff times are only during hours of operation 8:30am - 6:00pm.</p>										
801	3/22/2017	9:00 AM	4/5/2017	3/17 - 4/12	4/6/2017	4/7/2017	4/10/2017	4/12/2017	4/17/2017	1
808	3/22/2017	9:30 AM	4/5/2017	3/17 - 4/12	4/6/2017	4/7/2017	4/10/2017	4/12/2017	4/17/2017	1
701	3/22/2017	10:00 AM	4/6/2017	3/17 - 4/12	4/7/2017	4/10/2017	4/11/2017	4/13/2017	4/18/2017	1
708	3/22/2017	10:30 AM	4/6/2017	3/17 - 4/12	4/7/2017	4/10/2017	4/11/2017	4/13/2017	4/18/2017	1
601	3/23/2017	9:00 AM	4/7/2017	3/17 - 4/12	4/10/2017	4/11/2017	4/12/2017	4/14/2017	4/19/2017	1
608	3/23/2017	9:30 AM	4/7/2017	3/17 - 4/12	4/10/2017	4/11/2017	4/12/2017	4/14/2017	4/19/2017	1
501	3/23/2017	10:00 AM	4/7/2017	3/17 - 4/12	4/10/2017	4/11/2017	4/12/2017	4/14/2017	4/19/2017	1
508	3/23/2017	10:30 AM	4/7/2017	3/17 - 4/12	4/10/2017	4/11/2017	4/12/2017	4/14/2019	4/19/2017	1
401	3/24/2017	9:00 AM	4/10/2017	3/17 - 4/12	4/11/2017	4/12/2017	4/13/2017	4/17/2017	4/20/2017	1
404	3/24/2017	9:30 AM	4/10/2017	3/17 - 4/12	4/11/2017	4/12/2017	4/13/2017	4/17/2017	4/20/2017	1
3rd floor Parking	3/24/2017	10:00 AM	4/10/2017		4/11/2017	4/12/2017	4/13/2017	4/17/2017	4/20/2017	1
2704	3/24/2017	10:30 AM	4/11/2017	4/11 - 4/27	4/12/2017	4/13/2017	4/14/2017	4/18/2017	4/20/2017	1
2705	3/28/2017	9:00 AM	4/11/2017	4/11 - 4/27	4/12/2017	4/13/2017	4/14/2017	4/18/2017	4/20/2017	1
2604	3/28/2017	9:30 AM	4/11/2017	4/11 - 4/27	4/12/2017	4/13/2017	4/14/2017	4/18/2017	4/20/2017	1
2605	3/28/2017	10:00 AM	4/11/2017	4/11 - 4/27	4/12/2017	4/13/2017	4/14/2017	4/18/2017	4/20/2017	1
2504	3/28/2017	10:30 AM	4/12/2017	4/11 - 4/27	4/13/2017	4/14/2017	4/17/2017	4/19/2017	4/21/2017	1
2505	3/29/2017	9:00 AM	4/12/2017	4/11 - 4/27	4/13/2017	4/14/2017	4/17/2017	4/19/2017	4/21/2017	1
2404	3/29/2017	9:30 AM	4/12/2017	4/11 - 4/27	4/13/2017	4/14/2017	4/17/2017	4/19/2017	4/21/2017	1
2405	3/29/2017	10:00 AM	4/12/2017	4/11 - 4/27	4/13/2017	4/14/2017	4/17/2017	4/19/2017	4/21/2017	1

Hale Kulanui

PLUMBING PROJECT SCHEDULE

DATE OF SCHEDULE: 3-2-17

Unit Number	Pre-Con Dates	Pre-con time	Start Date/Asbestos	Water Shutoffs	Plumbing Start	Plumbing End	Drywall Start	Drywall/ Paint End	Substantial Completion	Tentative # Information Session
<p>* Please note these dates and shut offs may be subject to change * The water shutoff times are only during hours of operation 8:30am - 6:00pm.</p>										
2304	3/29/2017	10:30 AM	4/13/2017	4/11 - 4/27	4/14/2017	4/17/2017	4/18/2017	4/20/2017	4/24/2014	1
2305	3/30/2017	9:00 AM	4/13/2014	4/11 - 4/27	4/14/2017	4/17/2017	4/18/2017	4/20/2017	4/24/2017	1
2204	3/30/2017	9:30 AM	4/13/2017	4/11 - 4/27	4/14/2017	4/17/2017	4/18/2017	4/20/2017	4/24/2017	1
2205	3/30/2017	10:00 AM	4/13/2017	4/11 - 4/27	4/14/2017	4/17/2017	4/18/2017	4/20/2017	4/24/2017	1
2104	3/30/2017	10:30 AM	4/13/2017	4/11 - 4/27	4/14/2017	4/17/2017	4/18/2017	4/20/2017	4/24/2017	1
2105	3/31/2017	9:00 AM	4/14/2017	4/11 - 4/27	4/17/2017	4/18/2017	4/19/2017	4/21/2017	4/25/2017	1
2004	3/31/2017	9:30 AM	4/14/2017	4/11 - 4/27	4/17/2017	4/18/2017	4/19/2017	4/21/2017	4/25/2017	1
2005	3/31/2017	10:00 AM	4/14/2017	4/11 - 4/27	4/17/2017	4/18/2017	4/19/2017	4/21/2017	4/24/2017	1
1904	3/31/2017	10:30 AM	4/14/2017	4/11 - 4/27	4/17/2017	4/18/2017	4/19/2017	4/21/2017	4/24/2017	1
1905	4/3/2017	9:00 AM	4/17/2017	4/11 - 4/27	4/18/2017	4/19/2017	4/20/2017	4/24/2017	4/26/2017	1
1804	4/3/2017	9:30 AM	4/17/2017	4/11 - 4/27	4/18/2017	4/19/2017	4/20/2017	4/24/2017	4/26/2017	1
1805	4/3/2017	10:00 AM	4/17/2017	4/11 - 4/27	4/18/2017	4/19/2017	4/20/2017	4/24/2017	4/26/2017	1
1704	4/3/2017	10:30 AM	4/17/2017	4/11 - 4/27	4/18/2017	4/19/2017	4/20/2017	4/24/2017	4/26/2017	1
1705	4/4/2017	9:00 AM	4/18/2017	4/11 - 4/27	4/19/2017	4/20/2017	4/21/2017	4/25/2017	4/27/2017	1
1604	4/4/2017	9:30 AM	4/18/2017	4/11 - 4/27	4/19/2017	4/20/2017	4/21/2017	4/25/2017	4/27/2017	1
1605	4/4/2017	10:00 AM	4/18/2017	4/11 - 4/27	4/19/2017	4/20/2017	4/21/2017	4/25/2017	4/27/2017	1
1504	4/4/2017	10:30 AM	4/18/2017	4/11 - 4/27	4/19/2017	4/20/2017	4/21/2017	4/25/2017	4/27/2017	1
1505	4/7/2017	9:00 AM	4/19/2017	4/11 - 4/27	4/20/2017	4/21/2017	4/24/2017	4/26/2017	4/28/2017	1
1404	4/7/2017	9:30 AM	4/19/2017	4/11 - 4/27	4/20/2017	4/21/2017	4/24/2017	4/26/2017	4/28/2017	1

Hale Kulanui

PLUMBING PROJECT SCHEDULE

DATE OF SCHEDULE: 3-2-17

Unit Number	Pre-Con Dates	Pre-con time	Start Date/Asbestos	Water Shutoffs	Plumbing Start	Plumbing End	Drywall Start	Drywall/ Paint End	Substantial Completion	Tentative # Information Session
<p>* Please note these dates and shut offs may be subject to change * The water shutoff times are only during hours of operation 8:30am - 6:00pm.</p>										
1405	4/7/2017	10:00 AM	4/19/2017	4/11 - 4/27	4/20/2017	4/21/2017	4/24/2017	4/26/2017	4/28/2017	1
1204	4/7/2017	10:30 AM	4/19/2017	4/11 - 4/27	4/20/2017	4/21/2017	4/24/2017	4/26/2017	4/28/2017	1
1205	4/10/2017	9:00 AM	4/20/2017	4/11 - 4/27	4/21/2017	4/24/2017	4/25/2017	4/27/2017	5/1/2017	1
1104	4/10/2017	9:30 AM	4/20/2017	4/11 - 4/27	4/21/2017	4/24/2017	4/25/2017	4/27/2017	5/1/2017	1
1105	4/10/2017	10:00 AM	4/20/2017	4/11 - 4/27	4/21/2017	4/24/2017	4/25/2017	4/27/2017	5/1/2017	1
1004	4/10/2017	10:30 AM	4/20/2017	4/11 - 4/27	4/21/2017	4/24/2017	4/25/2017	4/27/2017	5/1/2017	1
1005	4/11/2017	9:00 AM	4/21/2017	4/11 - 4/27	4/24/2017	4/25/2017	4/26/2017	4/28/2017	5/2/2017	1
904	4/11/2017	9:30 AM	4/21/2017	4/11 - 4/27	4/24/2017	4/25/2017	4/26/2017	4/28/2017	5/2/2017	1
905	4/11/2017	10:00 AM	4/21/2017	4/11 - 4/27	4/24/2017	4/25/2017	4/26/2017	4/28/2017	5/2/2017	1
804	4/11/2017	10:30 AM	4/21/2017	4/11 - 4/27	4/24/2017	4/25/2017	4/26/2017	4/28/2017	5/2/2017	1
805	4/12/2017	9:00 AM	4/24/2017	4/11 - 4/27	4/25/2017	4/26/2017	4/27/2017	5/1/2017	5/3/2017	1
704	4/12/2017	9:30 AM	4/24/2017	4/11 - 4/27	4/25/2017	4/26/2017	4/27/2017	5/1/2017	5/3/2017	1
705	4/12/2017	10:00 AM	4/24/2017	4/11 - 4/27	4/25/2017	4/26/2017	4/27/2017	5/1/2017	5/3/2017	1
604	4/12/2017	10:30 AM	4/24/2017	4/11 - 4/27	4/25/2017	4/26/2017	4/27/2017	5/1/2017	5/3/2017	
605	4/13/2017	9:00 AM	4/25/2017	4/11 - 4/27	4/26/2017	4/27/2017	4/28/2017	5/2/2017	5/4/2017	
504	4/13/2017	9:30 AM	4/25/2017	4/11 - 4/27	4/26/2017	4/27/2017	4/28/2017	5/2/2017	5/4/2017	
505	4/13/2017	10:00 AM	4/25/2017	4/11 - 4/27	4/26/2017	4/27/2017	4/28/2017	5/2/2017	5/4/2017	1
4th Floor Lanai	4/13/2017	10:30 AM	4/25/2017		4/26/2017	4/27/2017	4/28/2017	5/2/2017	5/4/2017	1
2702	4/14/2017	9:00 AM	4/26/2017	4/26 - 6/1	4/27/2017	4/28/2017	5/1/2017	5/3/2017	5/8/2017	1

Hale Kulanui

PLUMBING PROJECT SCHEDULE

DATE OF SCHEDULE: 3-2-17

Unit Number	Pre-Con Dates	Pre-con time	Start Date/Asbestos	Water Shutoffs	Plumbing Start	Plumbing End	Drywall Start	Drywall/ Paint End	Substantial Completion	Tentative # Information Session
<p>* Please note these dates and shut offs may be subject to change * The water shutoff times are only during hours of operation 8:30am - 6:00pm.</p>										
2703	4/14/2017	9:30 AM	4/26/2017	4/26 - 6/1	4/27/2017	4/28/2017	5/1/2017	5/3/2017	5/8/2017	1
2602	4/14/2017	10:00 AM	4/27/2017	4/26 - 6/1	4/28/2017	5/1/2017	5/2/2017	5/4/2017	5/9/2017	1
2603	4/14/2017	10:30 AM	4/27/2017	4/26 - 6/1	4/28/2017	5/1/2017	5/2/2017	5/4/2017	5/9/2017	1
2502	4/17/2017	9:00 AM	4/28/2017	4/26 - 6/1	5/1/2017	5/2/2017	5/3/2017	5/5/2017	5/10/2017	1
2503	4/17/2017	9:30 AM	4/28/2017	4/26 - 6/1	5/1/2017	5/2/2017	5/3/2017	5/5/2017	5/10/2017	1
2402	4/17/2017	10:00 AM	5/1/2017	4/26 - 6/1	5/2/2017	5/3/2017	5/4/2017	5/8/2017	5/11/2017	1
2403	4/17/2017	10:30 AM	5/1/2017	4/26 - 6/1	5/2/2017	5/3/2017	5/4/2017	5/8/2017	5/11/2017	1
2302	4/18/2017	9:00 AM	5/2/2017	4/26 - 6/1	5/3/2017	5/4/2017	5/5/2017	5/8/2017	5/12/2017	1
2303	4/18/2017	9:30 AM	5/2/2017	4/26 - 6/1	5/3/2017	5/4/2017	5/5/2017	5/8/2017	5/12/2017	1
2202	4/18/2017	10:00 AM	5/3/2017	4/26 - 6/1	5/4/2017	5/5/2017	5/8/2017	5/10/2017	5/15/2017	1
2203	4/18/2017	10:30 AM	5/3/2017	4/26 - 6/1	5/4/2017	5/5/2017	5/8/2017	5/10/2017	5/15/2017	1
2102	4/19/2017	9:00 AM	5/4/2017	4/26 - 6/1	5/5/2017	5/8/2017	5/9/2017	5/11/2017	5/16/2017	1
2103	4/19/2017	9:30 AM	5/4/2017	4/26 - 6/1	5/5/2017	5/8/2017	5/9/2017	5/11/2017	5/16/2017	1
2002	4/19/2017	10:00 AM	5/4/2017	4/26 - 6/1	5/8/2017	5/9/2017	5/10/2017	5/12/2017	5/17/2017	1
2003	4/19/2017	10:30 AM	5/4/2017	4/26 - 6/1	5/8/2017	5/9/2017	5/10/2017	5/12/2017	5/17/2017	1
1902	4/20/2017	9:00 AM	5/8/2017	4/26 - 6/1	5/9/2017	5/10/2017	5/11/2017	5/15/2017	5/18/2017	1
1903	4/20/2017	9:30 AM	5/8/2017	4/26 - 6/1	5/9/2017	5/10/2017	5/11/2017	5/15/2017	5/18/2017	1
1802	4/20/2017	10:00 AM	5/9/2017	4/26 - 6/1	5/10/2017	5/11/2017	5/12/2017	5/16/2017	5/19/2017	1
1803	4/20/2017	10:30 AM	5/9/2017	4/26 - 6/1	5/10/2017	5/11/2017	5/12/2017	5/16/2017	5/19/2017	1

Hale Kulanui

PLUMBING PROJECT SCHEDULE

DATE OF SCHEDULE: 3-2-17

Unit Number	Pre-Con Dates	Pre-con time	Start Date/Asbestos	Water Shutoffs	Plumbing Start	Plumbing End	Drywall Start	Drywall/ Paint End	Substantial Completion	Tentative # Information Session
<p>* Please note these dates and shut offs may be subject to change * The water shutoff times are only during hours of operation 8:30am - 6:00pm.</p>										
1702	4/21/2017	9:00 AM	5/10/2017	4/26 - 6/1	5/11/2017	5/12/2017	5/15/2017	5/17/2017	5/22/2017	1
1703	4/21/2017	9:30 AM	5/10/2017	4/26 - 6/1	5/11/2017	5/12/2017	5/15/2017	5/17/2017	5/22/2017	1
1602	4/21/2017	10:00 AM	5/11/2017	4/26 - 6/1	5/12/2017	5/15/2017	5/16/2017	5/18/2017	5/23/2017	1
1603	4/21/2017	10:30 AM	5/11/2017	4/26 - 6/1	5/12/2017	5/15/2017	5/16/2017	5/18/2017	5/23/2017	1
1502	4/24/2017	9:00 AM	5/12/2017	4/26 - 6/1	5/15/2017	5/16/2017	5/19/2017	5/23/2017	5/24/2017	1
1503	4/24/2017	9:30 AM	5/12/2017	4/26 - 6/1	5/15/2017	5/16/2017	5/19/2017	5/23/2017	5/24/2017	1
1402	4/24/2017	10:00 AM	5/15/2017	4/26 - 6/1	5/16/2017	5/17/2017	5/18/2017	5/22/2017	5/25/2017	1
1403	4/24/2017	10:30 AM	5/15/2017	4/26 - 6/1	5/16/2017	5/17/2017	5/18/2017	5/22/2017	5/25/2017	1
1202	4/25/2017	9:00 AM	5/16/2017	4/26 - 6/1	5/17/2017	5/18/2017	5/19/2017	5/23/2017	5/26/2017	1
1203	4/25/2017	9:30 AM	5/16/2017	4/26 - 6/1	5/17/2017	5/18/2017	5/19/2017	5/23/2017	5/26/2017	1
1102	4/25/2017	10:00 AM	5/17/2017	4/26 - 6/1	5/18/2017	5/19/2017	5/22/2017	5/24/2017	5/30/2017	1
1103	4/25/2017	10:30 AM	5/17/2017	4/26 - 6/1	5/18/2017	5/19/2017	5/22/2017	5/24/2017	5/30/2017	1
1002	4/26/2017	9:00 AM	5/18/2017	4/26 - 6/1	5/19/2017	5/22/2017	5/23/2017	5/25/2017	5/31/2017	1
1003	4/26/2017	9:30 AM	5/18/2017	4/26 - 6/1	5/19/2017	5/22/2017	5/23/2017	5/25/2017	5/31/2017	1
902	4/26/2017	10:00 AM	5/19/2017	4/26 - 6/1	5/22/2017	5/23/2017	5/24/2017	5/26/2017	6/1/2017	1
903	4/26/2017	10:30 AM	5/19/2017	4/26 - 6/1	5/22/2017	5/23/2017	5/24/2017	5/26/2017	6/1/2017	1
802	4/27/2017	9:00 AM	5/22/2017	4/26 - 6/1	5/23/2017	5/24/2017	5/25/2017	5/30/2017	6/2/2017	1
803	4/27/2017	9:30 AM	5/22/2017	4/26 - 6/1	5/23/2017	5/24/2017	5/25/2017	5/30/2017	6/2/2017	1
702	4/27/2017	10:00 AM	5/23/2017	4/26 - 6/1	5/24/2017	5/25/2017	5/26/2017	5/31/2017	6/5/2017	1

Hale Kulanui

PLUMBING PROJECT SCHEDULE

DATE OF SCHEDULE: 3-2-17

Unit Number	Pre-Con Dates	Pre-con time	Start Date/Asbestos	Water Shutoffs	Plumbing Start	Plumbing End	Drywall Start	Drywall/ Paint End	Substantial Completion	Tentative # Information Session
<p>* Please note these dates and shut offs may be subject to change * The water shutoff times are only during hours of operation 8:30am - 6:00pm.</p>										
703	4/27/2017	10:30 AM	5/23/2017	4/26 - 6/1	5/24/2017	5/25/2017	5/26/2017	5/31/2017	6/5/2017	1
602	4/28/2017	9:00 AM	5/24/2017	4/26 - 6/1	5/25/2017	5/26/2017	5/30/2017	6/1/2017	6/6/2017	1
603	4/28/2017	9:30 AM	5/24/2017	4/26 - 6/1	5/25/2017	5/26/2017	5/30/2017	6/1/2017	6/6/2017	1
502	4/28/2017	10:00 AM	5/25/2017	4/26 - 6/1	5/26/2017	5/30/2017	5/31/2017	6/2/2017	6/7/2017	1
503	4/28/2017	10:30 AM	5/25/2017	4/26 - 6/1	5/26/2017	5/30/2017	5/31/2017	6/2/2017	6/7/2017	1
402	5/1/2017	9:00 AM	5/26/2017	4/26 - 6/1	5/30/2017	5/31/2017	6/1/2017	6/5/2017	6/8/2017	1
Fourth Floor Lanai/Party Room	5/1/2017	9:30 AM	5/26/2017	4/26 - 6/1	5/30/2017	5/31/2017	6/1/2017	6/5/2017	6/8/2017	1
3rd floor parking / Common Area	5/1/2017	10:00 AM	5/30/2017		5/31/2017	6/1/2017	6/2/2017	6/7/2017	6/9/2017	1
2706	5/1/2017	10:30 AM	5/31/2017	5/31 - 7/13	6/1/2017	6/2/2017	6/5/2017	6/7/2017	6/9/2017	1
2707	5/2/2017	9:00 AM	5/31/2017	5/31 - 7/13	6/1/2017	6/2/2017	6/5/2017	6/7/2017	6/9/2017	1
2606	5/2/2017	9:30 AM	6/1/2017	5/31 - 7/13	6/2/2017	6/5/2017	6/6/2017	6/8/2017	6/13/2017	1
2607	5/2/2017	10:00 AM	6/1/2017	5/31 - 7/13	6/2/2017	6/5/2017	6/6/2017	6/8/2017	6/13/2017	1
2506	5/2/2017	10:30 AM	6/2/2017	5/31 - 7/13	6/5/2017	6/6/2017	6/7/2017	6/9/2017	6/14/2017	1
2507	5/3/2017	9:00 AM	6/2/2017	5/31 - 7/13	6/5/2017	6/6/2017	6/7/2017	6/9/2017	6/14/2017	1
246	5/3/2017	9:00 AM	6/5/2017	5/31 - 7/13	6/6/2017	6/7/2017	6/8/2017	6/13/2017	6/15/2017	1
2407	5/3/2017	9:00 AM	6/5/2017	5/31 - 7/13	6/6/2017	6/7/2017	6/8/2017	6/13/2017	6/15/2017	1
2306	5/3/2017	9:00 AM	6/6/2017	5/31 - 7/13	6/7/2017	6/8/2017	6/9/2017	6/14/2017	6/16/2017	1
2307	5/4/2017	9:00 AM	6/6/2017	5/31 - 7/13	6/7/2017	6/8/2017	6/9/2017	6/14/2017	6/16/2017	1
2206	5/4/2017	9:30 AM	6/7/2017	5/31 - 7/13	6/8/2017	6/9/2017	6/13/2017	6/15/2017	6/19/2017	1

Hale Kulanui

PLUMBING PROJECT SCHEDULE

DATE OF SCHEDULE: 3-2-17

Unit Number	Pre-Con Dates	Pre-con time	Start Date/Asbestos	Water Shutoffs	Plumbing Start	Plumbing End	Drywall Start	Drywall/ Paint End	Substantial Completion	Tentative # Information Session
<p>* Please note these dates and shut offs may be subject to change * The water shutoff times are only during hours of operation 8:30am - 6:00pm.</p>										
2204	5/4/2017	10:00 AM	6/7/2017	5/31 - 7/13	6/8/2017	6/9/2017	6/13/2017	6/15/2017	6/19/2017	1
2106	5/4/2017	10:30 AM	6/8/2017	5/31 - 7/13	6/9/2017	6/13/2017	6/14/2017	6/16/2017	6/20/2017	1
2107	5/5/2017	9:00 AM	6/8/2017	5/31 - 7/13	6/9/2017	6/13/2017	6/14/2017	6/16/2017	6/20/2017	1
2006	5/5/2017	9:30 AM	6/9/2017	5/31 - 7/13	6/13/2017	6/14/2017	6/15/2017	6/19/2017	6/21/2017	1
2007	5/5/2017	10:00 AM	6/9/2017	5/31 - 7/13	6/13/2017	6/14/2017	6/15/2017	6/19/2017	6/21/2017	1
1906	5/5/2017	10:30 AM	6/13/2017	5/31 - 7/13	6/14/2017	6/15/2017	6/16/2017	6/20/2017	6/22/2017	1
1907	5/8/2017	9:00 AM	6/13/2017	5/31 - 7/13	6/14/2017	6/15/2017	6/16/2017	6/20/2017	6/22/2017	1
1806	5/8/2017	9:30 AM	6/14/2017	5/31 - 7/13	6/15/2017	6/16/2017	6/19/2017	6/21/2017	6/23/2017	1
1807	5/8/2017	10:00 AM	6/14/2017	5/31 - 7/13	6/15/2017	6/16/2017	6/19/2017	6/21/2017	6/23/2017	1
1706	5/8/2017	10:30 AM	6/15/2017	5/31 - 7/13	6/16/2017	6/19/2017	6/20/2017	6/22/2017	6/26/2017	1
1707	5/9/2017	9:00 AM	6/15/2017	5/31 - 7/13	6/16/2017	6/19/2017	6/20/2017	6/22/2017	6/26/2017	1
1606	5/9/2017	9:30 AM	6/16/2017	5/31 - 7/13	6/19/2017	6/20/2017	6/21/2017	6/23/2017	6/27/2017	1
1607	5/9/2017	10:00 AM	6/16/2017	5/31 - 7/13	6/19/2017	6/20/2017	6/21/2017	6/23/2017	6/27/2017	1
1506	5/9/2017	10:30 AM	6/19/2017	5/31 - 7/13	6/20/2017	6/21/2017	6/22/2017	6/26/2017	6/28/2017	1
1507	5/10/2017	9:00 AM	6/19/2017	5/31 - 7/13	6/20/2017	6/21/2017	6/22/2017	6/26/2017	6/28/2017	1
1406	5/10/2017	9:30 AM	6/20/2017	5/31 - 7/13	6/21/2017	6/22/2017	6/23/2017	6/27/2017	6/29/2017	1
1407	5/10/2017	10:00 AM	6/20/2017	5/31 - 7/13	6/21/2017	6/22/2017	6/23/2017	6/27/2017	6/29/2017	1
1206	5/10/2017	10:30 AM	6/21/2017	5/31 - 7/13	6/22/2017	6/23/2017	6/26/2017	6/28/2017	6/30/2017	1
1207	5/11/2017	9:00 AM	6/21/2017	5/31 - 7/13	6/22/2017	6/23/2017	6/26/2017	6/28/2017	6/30/2017	1

Hale Kulanui

PLUMBING PROJECT SCHEDULE

DATE OF SCHEDULE: 3-2-17

Unit Number	Pre-Con Dates	Pre-con time	Start Date/Asbestos	Water Shutoffs	Plumbing Start	Plumbing End	Drywall Start	Drywall/ Paint End	Substantial Completion	Tentative # Information Session
<p>* Please note these dates and shut offs may be subject to change * The water shutoff times are only during hours of operation 8:30am - 6:00pm.</p>										
1106	5/11/2017	9:30 AM	6/22/2017	5/31 - 7/13	6/23/2017	6/26/2017	6/27/2017	6/29/2017	7/3/2017	1
1107	5/11/2017	10:00 AM	6/22/2017	5/31 - 7/13	6/23/2017	6/26/2017	6/27/2017	6/29/2017	7/3/2017	1
1006	5/11/2017	10:30 AM	6/23/2017	5/31 - 7/13	6/26/2017	6/27/2017	6/28/2017	6/30/2017	7/5/2017	1
1007	5/12/2017	9:00 AM	6/23/2017	5/31 - 7/13	6/26/2017	6/27/2017	6/28/2017	6/30/2017	7/5/2017	1
906	5/12/2017	9:30 AM	6/26/2017	5/31 - 7/13	6/27/2017	6/28/2017	6/29/2017	7/3/2017	7/6/2017	1
907	5/12/2017	10:00 AM	6/26/2017	5/31 - 7/13	6/27/2017	6/28/2017	6/29/2017	7/3/2017	7/6/2017	1
806	5/12/2017	10:30 AM	6/27/2017	5/31 - 7/13	6/28/2017	6/29/2017	6/30/2017	7/5/2017	7/7/2017	1
807	5/15/2017	9:00 AM	6/27/2017	5/31 - 7/13	6/28/2017	6/29/2017	6/30/2017	7/5/2017	7/7/2017	1
706	5/15/2017	9:30 AM	6/28/2017	5/31 - 7/13	6/29/2017	6/30/2017	7/3/2017	7/6/2017	7/10/2017	1
707	5/15/2017	10:00 AM	6/28/2017	5/31 - 7/13	6/29/2017	6/30/2017	7/3/2017	7/6/2017	7/10/2017	1
606	5/15/2017	10:30 AM	6/29/2017	5/31 - 7/13	6/30/2017	7/3/2017	7/5/2017	7/7/2017	7/11/2017	1
606	5/16/2017	9:00 AM	6/29/2017	5/31 - 7/13	3/30/2017	7/3/2017	7/5/2017	7/7/2017	7/11/2017	1
506	5/16/2017	9:30 AM	6/30/2017	5/31 - 7/13	7/3/2017	7/5/2017	7/6/2017	7/10/2017	7/12/2017	1
507	5/16/2017	10:00 AM	6/30/2017	5/31 - 7/13	7/3/2017	7/5/2017	7/6/2017	7/10/2017	7/12/2017	1
403	5/16/2017	10:30 AM	7/3/2017	5/31 - 7/13	7/5/2017	7/6/2017	7/7/2017	7/10/2017	7/13/2017	1
Common Area Plumbing	5/17/2017	9:00 AM	7/5/2017	5/31 - 7/13	7/10/2017	7/13/2017	7/14/2017	7/20/2017	7/21/2017	1

Hale Kulanui

PLUMBING PROJECT SCHEDULE

DATE OF SCHEDULE: 3-2-17

Unit Number	Pre-Con Dates	Pre-con time	Start Date/Asbestos	Water Shutoffs	Plumbing Start	Plumbing End	Drywall Start	Drywall/ Paint End	Substantial Completion	Tenative # Information Session
* Please note these dates and shut offs may be subject to change * The water shutoff times are only during hours of operation 8:30am - 6:00pm.										